RODNEY DISTRICT COUNCIL

BUILDING SECTION

992037

FINAL INSPECTION

TO BE ACTIONED AS BELOW (Delete not required)

✓ CODE COMPLIANCE CERTIFICATE

✓ BUILDING CONSENT REFUND

✓ TEAM LEADER BUILDING COMPLIANCE

~~COMPLIANCE SCHEDULE~~

~~OTHER:~~

(4) = 2+2

Signed R. J. Broughton Date 21/12/2000

Checked SN Date 3/1/2004

(Team Leader Building Compliance)

ABA NO:_____

Date Inspected	
12 8 99	P/A General Rural
17-8-99	Urgency requested as owner wishes to move in early september MR
23/8/99	Eng. accepted AS
23.8.99	Letter by HC Ltd accepted.
24/8/99	Hutchinson Consultants letter states that the upstairs area has already been converted to a single bedroom. The original plan show linings to the upstairs ceiling only. Phone Warkworth office and spoke Murray Cullen, who stated that he had stop all work on the job as the owner was erecting frames. Murray stated that no linings have been done and the Council should be able to inspect all insulation and plumbing prior to lining. DJ Levy
26/8/99.	ENGINEERS REPORT OF BUILDING STRUCTURE : MRL
30/8/99.	PRELINE. INSULATION IN WALLS AND CEILINGS ROOF CONNECTIONS OK. PLUMBING IN PLACE IN BATH PIPEWORK. DRAINS ALL OK. - OK TO LINE. MRL BRACE PANELS ALL ON OUTSIDE WALLS INC. THE PLY OUTSIDE LININGS.
15-9-99	Drain Test: Sewer drains to tank backfilled. No one on site. No test on. Drainlayer is to get test on and will be rechecked by Murray Cullen on his way home. MRL.
15/9/99.	DRAINE TEST REC. UNDER WATER TEST AND TESTED OK. AS BUILT ON FILE. P.S.C.R. TO COME FOR FIELD. MRL

ABA NO:_____

Date Inspected	
8-11-2000	Final: Upper level habitable area completed to the required standard. The following needs attending to prior to CCC being issued.
	(1) Engineers P.S.C.R to be submitted for effluent system
	(2) A bedroom, bathroom and laundry have been installed upon stairs. A revised plan showing lower level layout is to be submitted.
	All else to lower level appears O.K. Recheck required. MB.
21-12-2000	Revised floor plan received and Engineers P.S.C.R for effluent disposal system. Rang the Engineer due to the wrong consent number being on the P.S.C.R. He identified that it is for this consent, so the A-BA NO has been changed accordingly. CCC can now be issued. MB

NO._____

CODE COMPLIANCE CERTIFICATE

Certifier	Signature	Date	Certifier	Signature	Date
BUILDING			POWER		
PLUMBING		21-12-2000	GAS		
DRAINAGE			SERVICES		
E.H.O.			RESOURCE MGMT -		
LIFTS			AIR COND.		
OTHER					

WORK IS NOW DEEMED TO BE COMPLETED. A CODE COMPLIANCE CERTIFICATE WILL BE ISSUED AS REQUIRED BY THE BUILDING ACT. CODE COMPLIANCE CERTIFICATE NO._____

R.J. Brougham — Signature

A.B.F.O — Designation

21-12-2000 — Date

WHEN THIS PROJECT IS COMPLETED THIS INSPECTION SHEET WILL BE ATTACHED TO THE RELEVANT PROPERTY FILE HELD AT THE COUNCIL OFFICE.

SPECIAL CONDITIONS: